



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/26/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS
REPORT NO.	72	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 100 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 100 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:30 am to 12:30 pm

WEATHER: Clear 48°F - 66°F Windy, cloudy

VISITORS ON SITE: Vinyard, Surtek Surveying

WORK DESCRIPTION: RMCI continues to fine grade to the west of the WQS. A crew working with the embeds and the steel on the WQS, contractor plans on pouring tomorrow. Guzman continues to place fill on the south side of the channel from 24+00 to California. PRS on site placing rebar from 13+60 to 12+50. No shotcrete today but Superior is setup to place tomorrow. Contractor shut down at 1:30 pm due to high winds (COA wind alert)



PRS placing rebar west of the WQS.
RMCI placing top forms.