



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	4/28/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, Superior, Brundage-Bone, Cartesian
REPORT NO.	74	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 102 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 102 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 8:30 am and 1:00 to 4:00 pm

WEATHER: Clear 49°F - 77°F

VISITORS ON SITE: Vinyard, Weekly Progress Meeting

WORK DESCRIPTION: RMCI stripping forms from the WQS and backfilling around structure. Crews also fine grading going west towards BOP. Contractor also placed pipe penetration at 14+50 Rt. Guzman grading and shaping north side of channel from 24+00 to California and continues to fill next to channel on the south side same stations. PRS tying rebar in the channel staying behind RMCI with Superior placing shotcrete right behind PRS. Superior placed 140 CY's today. Superior will not be working Saturday but RMCI still on schedule to work



RMCI removing forms and backfilling around structure.



Guzman grading on the north side and filling on the south side of the channel between 24+00 to California.