



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	5/5/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, Superior
REPORT NO.	79	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 109 OF 253 CALENDAR DAYS (added CO #3 - 6 calendar days)

DAY 109 OF 133 CALENDAR DAYS BID LOT NO. 2 (added CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 10:00 am and 2:00 to 3:30 pm

WEATHER: Clear 53°F -80°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI continues to form the sill wall along the north side from 11+00 to 13+30. One crew continues to fine grade from 8+00 to 7+00. Guzman completes their rough grade to the BOP and starting removing equipment at noon today and plans on coming back at a later date. PRS placing rebar in the channel from 9+80 to 8+00. Superior placed 120 CY of shotcrete around and on the slopes of the WQS. Superior edged the bottom of the slope area in accordance with AMAFCA's instructions to edge, sawcut and NP-1.



Superior placing shotcrete at upper end of the WQS.



RMCI fine grading south side of the channel 7+00 +/-.