



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	5/6/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Superior
REPORT NO.	80	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 110 OF 253 CALENDAR DAYS (added by CO #3 – calendar 6 days)

DAY 110 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 11:00 am and 2:00 to 3:00 pm

WEATHER: Clear 50°F -87°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI has all crews working on finishing the shotcrete at the WQS. They tined the outside and broom finished the inside. The outside was edged to form construction joint. Superior placed 120 CY's shotcrete.



Superior pumping the shotcrete out with a 2 1/2" hose. RMCI crews finishing shotcrete.