



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	5/16/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Superior, PRS Cartesian
REPORT NO.	86	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 120 OF 253 CALENDAR DAYS (added by CO #3 – 6 calendar days)

DAY 120 OF 133 CALENDAR DAYS BID LOT NO. 2 (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:45 to 10:45 am and 2:00 to 3:30 pm

WEATHER: clear 54°F -83°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI stripped the last of the sill wall located at 11+00 to 13+00 and rubbing the wall. RMCI finished the concrete panel at the BOP (North side) located adjacent to the bridge. RMCI also placed 3 coats of lithium on the existing channel lining at the BOP. Superior placed the concrete. Superior also placed 100 cy of shotcrete. They have one more day of about 80 cy left to finish the channel. PRS on site tying in the last of the rebar for the channel.



Superior pump the grey concrete into place and RMCI finished to match existing channel lining.