



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	6/1/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II)
REPORT NO.	95	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 136 OF 253 CALENDAR DAYS (added by CO #3 - 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 10:00 am and 1:00 pm

WEATHER: 59°F -90°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI finished removing channel lining and trenched across the channel for placement of the sleeve and 3" irrigation line. Peerless placed 20 CY of concrete in 160 LF of footing. Duke City was the supplier.



RMCI trenching across channel on the west side of Comanche

Gravity drain line extended



Fiberglass tanks for water harvesting