



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/2/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), D&R Tank
REPORT NO.	96	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 137 OF 253 CALENDAR DAYS (added by CO #3 – 6 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 11:00 am and 2:30 pm

WEATHER: 59°F -91°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI welding sleeve and bolting together the 3" irrigation line for placement in the crossing west of the Comanche Bridge. Also crews placing damp proofing on the back of the sill wall, some areas taking water proofing. Peerless dug 60lf of trench for footing today and took delivery of block – splitface starlight. D&R tank began assembly of the WQS.



D&R Tank tack welded WQS in place. (Damp proofing on the back side of the sill wall.)



Trench at irrigation crossing west of Comanche, 3" irrigation pipe being wrapped for insertion into the sleeve.