



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/9/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, D&R tank
REPORT NO.	101	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 144 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 58°F -90°F

HOURS OBSERVED: 7:00 to 10:30 am
 VISITORS ON SITE: Vinyard, Derek Structural Eng for Smith

WORK DESCRIPTION: RMCI working at the pipe penetration west of the Comanche Bridge. Sonatube and rebar were encased yesterday afternoon and channel lining will be poured this afternoon. Peerless placing the first course of block on C wall starting at 0+00. Guzman placing fill at the sill walls on the south and north sides of the WQS. D&R Tank Welders on site. They are checking the overall dimensions and for clearance of the gate.



WQS – D&R Tank Welders on site.



Peerless laying out block for first course.