



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/15/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, D&R Tank, Cartesian, Land-Tek, Scotts Fence
REPORT NO.	105	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 150 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8 am to Noon and 3:00 to 4:00 pm

WEATHER: 60°F -92°F

VISITORS ON SITE: Vinyard, JD

WORK DESCRIPTION: RMCI removed sod from work area and began excavating for the tanks. Peerless continues to lay block and they are incorporating piping for their drainline. They also are placing rebar and will pour last of the footing for the "C" Wall tomorrow at 11:30. Land-tek placing sleeves at San Pedro and HO will be on site tomorrow for drivepads. D&R Tank completed their welds and was gone by 10:30. Guzman continues to remove existing curb and gutter, sidewalk and drivepads on California and on San Pedro. They are also saw cutting the 1' cut at curb lines. Scotts Fence began placing handrail on the south side of the channel nearest California on the Sill Wall. (verticals only)



RMCI excavating for the Water Harvesting Tanks.



Peerless (Indian Investors) placing block wall.