



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/16/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, D&R Tank, Cartesian, Land-Tek, HO
REPORT NO.	106	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 151 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 63°F -97°F

HOURS OBSERVED: 8 am to 2:00 pm
VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI completed subgrade and placed gravel bedding for Water Harvesting Tanks. They had one placed today. One crew continues to work on removing the gravity drainline. Guzman removing curb and gutter, sidewalk and driveways on San Pedro. Land-Tek placed 2 sleeves at San Pedro at the SE and SW corners of the project. They were off the site at 10:30 and will not return until Monday. HO began on site today and poured the curb and gutter at one driveway on California and two driveways on San Pedro. Peerless poured the last of the footing of Wall "C" and crews continue to place block. Scotts Fence not on site today.



Guzman removing driveway pad at San Pedro and HO grading to replace the pad.



Scotts Fence placing verticals for handrail