



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	6/17/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, Scotts Fence Cartesian, HO
REPORT NO.	107	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 152 OF 260 CALENDAR DAYS (added by CO #4 - 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 62°F -95°F

HOURS OBSERVED: 8:00 to 11:00 am and 1:30 to 2:00 pm
VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI removed the remaining drainline and the earthen dam upstream of the project. They also set the second fiberglass tank for the water harvesting. Peerless continues to place Wall "C". I measured the wall with the owner for billing. Guzman continues to saw cut and remove curb and gutter, sidewalk, drivepad and asphalt. HO placed 2 drivepads on San Pedro at the south end and one on California at the south end. Scotts Fence has all the verticals and the top rail on the handrail from 23+20 to 27+50 on top of the sill wall.



Guzman hauling off concrete removal debris from site.



RMCI placing the fiberglass tanks for the Water Harvesting.