



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/20/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, Scotts Fence, Cartesian, Land-Tek, HO
REPORT NO.	108	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 155 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 62°F -95°F

HOURS OBSERVED: 8:00 to 11:00 am and 12:30 to 3:00 pm
 VISITORS ON SITE: Vinyard, Pat Conley

WORK DESCRIPTION: RMCI began placing the area drains and has completed one at Sta 26+79. Peerless placed 8 CY of grout in the "C" wall today grouting cells. (5.2% air, 8.25" slump and 77*) Crews continue to place block. Guzman completed removals that were sawcut but will need to get the sawcutters back tomorrow to complete removals on San Pedro and Comanche. HO prepared subgrade and poured the curb and gutter on the northwest end of San Pedro Bridge. Land-Tek had to extend their sleeve so that HO could prepare subgrade on the drive pad.



Bike Ramp/ Drive Pad on the SE corner of the San Pedro Bridge.



RMCI placing area drain at Sta 26+79