



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/21/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, Scotts Fence, Cartesian, Land-Tek, HO
REPORT NO.	109	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 156 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 62°F -92°F

HOURS OBSERVED: 8:00 to 10:30 am and 1:00 to 3:30 pm
 VISITORS ON SITE: Vinyard, Jaime w/SEC, Weekly progress meeting

WORK DESCRIPTION: Nothing further has been done at the tanks. RMCI working with Cartesian Surveying to determine if the alignment of the tanks are correct. RMCI removed orange fencing at the church parking lot and laid out removals. Guzman had Concrete Systems on site saw cutting all remaining concrete and asphalt sawcuts. Guzman continues to haul off debris as it is stockpiled. Land-Tek trenching and placing sleeves in San Pedro. Vinyard is on site checking densities. Scotts Fence completed the welding of the lower rail on the handrail on the sill wall 23+20 to 27+50. After inspection there were a few welds to be built up and then grinding and painting will start. HO prepared subgrade on the NW drivepad and much of the curb and gutter on Comanche and will pour tomorrow.



Peerless grouting cells in Wall "C"



Land- Tek placing sleeves across San Pedro within barricading.