



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/22/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, Scotts Fence, Cartesian, Land-Tek, HO, AAI
REPORT NO.	110	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 157 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 8:30 am and noon to 4:00 pm

WEATHER: 62°F -92°F

VISITORS ON SITE: Vinyard, Pat C. W/SEC

WORK DESCRIPTION: RMCI setting the grades for the weepholes on Wall "C". Coordinating with all the subs and made some removals on Comanche. Peerless and Guzman have equipment on site but did not have crews today, they will return tomorrow. Wall "B" is staked and ready to be excavated. HO completed subgrade on the Curb and gutter at the NE of the San Pedro Bridge and the two curbs on the east side of Comanche. They are set to pour at 8:00 tomorrow. Albuquerque Asphalt came in and patched the crossings at the outside lane drops. They are set up to do the inside lane patches on Monday.



AAI equipment on site and LandTek laying out Irrigation line for placement tomorrow and Scotts Fence has completed the welding on the handrail.