



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	6/27/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, Scotts Fence, Cartesian, Land-Tek, HO
REPORT NO.	113	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 162 OF 260 CALENDAR DAYS (added by CO #4 - 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 66°F -98°F

HOURS OBSERVED: 8:00 am and 11:00 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI preparing subgrade in asphalt cuts on Comanche (They had been prepared on Friday but had to be filled in over the weekend for safety). Crews are backfilling on the south side of the channel east of the Comanche Bridge at 3" crossing. Also, performing general housekeeping. Scotts fence drilled holes on the north side of the church parking lot tying back in at the east end. They set verticals in the afternoon. Guzman removed the asphalt along the north edge of the church lot.



Scotts fence has drilled holes and began placing verticals with concrete in the pm



Peerless compacting trench for footing of Wall "B"