



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	6/28/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, Scotts Fence, Cartesian
REPORT NO.	114	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 163 OF 260 CALENDAR DAYS (added by CO #4 - 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 11:00 am to 5 pm

WEATHER: 67°F -98°F

VISITORS ON SITE: Vinyard, Weekly progress meeting

WORK DESCRIPTION: RMCI removing the fiberglass tanks as the alignment was not correct. With new information they will be replacing them tomorrow and new gravel bedding will be delivered tomorrow. Guzman on site for ½ day filling and grading at the seat wall because Leescapes will be in tomorrow. Peerless continues to work on the footing for wall "B" and placing waterproofing on Wall "C". They are starting compaction on Wall "C" at the east end.



Scotts Fence placing railing on the north side of the church parking lot. Peerless placing compaction behind Wall "C" on the north side of the channel.