



## **Daily Report**

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	6/29/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II),
			Guzman, Scotts Fence,
			Cartesian
REPORT NO.	115	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

## DAY 164 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm HOURS OBSERVED: 8:00 to 10:00 am and 2:00 to 4:00 pm

**WEATHER**: 68\*F -96\*F **VISITORS ON SITE**: Vinyard

**WORK DESCRIPTION:** RMCI bedding the tanks with gravel and compacting backfill above the gravel. Traffic control was moved to the outsides and Guzman began removals in the median area on San Pedro. Leescapes showed up moving their elevations to offsets and will bring in a backhoe tomorrow to prepare footing. Scotts Fence continues to weld the handrail at the north side of the church parking lot. They want an inspection tomorrow morning. Peerless continues on the footing for Wall "B" and continues compaction and waterproofing on Wall "C".



RMCI re-adjusted the tanks, placing new gravel and will begin compaction.



Guzman removing asphalt for the median on San Pedro