



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	7/5/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Scotts Fence, Cartesian, Leescape, HO
REPORT NO.	118	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 170 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 67°F -96°F

HOURS OBSERVED: noon to 4:30 pm
 VISITORS ON SITE: Vinyard, Weekly progress meeting

WORK DESCRIPTION: RMCI continues to place area drains. Scotts Fence drilled and placed verticals for handrail on the north side of the Pocket Park Area next to the channel. Peerless continues to backfill on Wall "C" to the drainline. There is a problem with the size of rock (Gravel) and the number of holes in the drainline. Pat met with them to resolve issues so that work may continue. Leescape has brought in boulders and cut concrete to begin seat wall.



Backfill on water harvesting tanks and piping. Air test remains. The stacks are not epoxied at this time.



HO preparing to place median curb and gutter on Comanche.