



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	7/6/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Scotts Fence, Cartesian, Leescape, HO
REPORT NO.	119	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 171 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 68°F -99°F

HOURS OBSERVED: 8:00 to 11:30 am and 3:00 to 4:00 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI began trenching for pipes and MH between the Water Harvesting Tanks and the Comanche crossing. They will place pipe tomorrow. Scotts Fence placing horizontal pipe at railing north of the pocket park next to channel. Peerless continues to place block on Wall "B" and will be trenching for more footing to the east using the alternate detail for congested areas. Leescape continues to work on the seat wall west of California on the south side of the channel. HO placed concrete today at the median on Comanche and on the median on San Pedro.



Leescapes working on seat wall west of California and south of the Channel



HO preparing to place median curb and gutter at San Pedro.