



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	7/11/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape, All American, Land Tek, Scotts Fence
REPORT NO.	122	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 176 OF 274 CALENDAR DAYS (added by CO #5 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 68°F -90°F

HOURS OBSERVED: 8:00 am to 9:00 am and 1:30 to 4:00 pm  
 VISITORS ON SITE: None.

**WORK DESCRIPTION:** RMCI backfilling at the water quality pipe and MH's at the park west of Comanche. All American on site placing barrels at Sta 4+83 and 4+49 bases placed last week. Also grouting barrels inside and out. Peerless continues to place drain line w/ gravel and fabric on Wall "C", backfilling as they go. Leescape continues building the seat wall that is on the south side of the channel west of California. Scotts Fence drilled and place verticals along the channel, south side tying their handrail into the San Pedro Bike Ramp/Bridge.



RMCI backfilling at Water Harvesting pipes and MH. Watering grass in the back ground.



Peerless compacting behind Wall "C"