



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	7/12/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape, HO, Land Tek, Scotts Fence
REPORT NO.	123	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 177 OF 274 CALENDAR DAYS (added by CO #5 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 10.00 am to 4:00 pm

WEATHER: 69°F -92°F

VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI preparing rough subgrade for HO on the Low Flow channel and working on the area drains adjacent to the water quality structure. Peerless continues working behind Wall "C" performing backfill and placing drainline with all the appurtenances. HO prepared subgrade and formed low flow channel in front of Wall "C". They plan on pouring on Thursday. Leescape has continued placing seat wall incorporating small grade changes made last week. Scotts Fence placing horizontal rails on the hand rail on the east side of San Pedro and south side of the channel. Land Tek placing sleeves under the bike trail on the south side of the channel between San Pedro and Comanche. Land Tek will propose options for getting the sleeves under Wall "C" and Wall "B".



Leescape continues to build wall seat west of California.



Peerless compacting behind Wall "C" and HO began forming for the low flow channel.