



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	7/13/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape, HO, Scotts Fence
REPORT NO.	124	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 178 OF 274 CALENDAR DAYS (added by CO #5 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 69°F -94°F

HOURS OBSERVED: 8:00 to 10:00 am and 1:30 to 4:00 pm
 VISITORS ON SITE: Vinyard, David Silva and Martin COA

WORK DESCRIPTION: RMCI working the area drains on the south side of the channel between San Pedro and Comanche. Scotts fence completed the welding on the handrail running along the south side of the channel into the east side of San Pedro. They left the site at noon. Leescape continues to build the seat wall on the south side of the channel close to California. Peerless backfilling behind Wall "C" and grading to begin Wall "D". HO has prepared subgrade and set forms for the low flow channel that is adjacent to Wall "C". They will pour tomorrow at 9:00 am. Qual Con worked last night with a full road closure on San Pedro to seal the deck of the bridge. They will be working on Comanche Bridge tomorrow night.



Qual Con worked last night sealing the San Pedro Bridge with full street closure.



Peerless backfilling behind Wall "C"
and HO forming the low flow in front
of the wall.