



## Daily Report

### HAHN ARROYO PROJECT - PHASE 1 - 2011

|                  |            |                    |   |
|------------------|------------|--------------------|---|
| REPORT DATE      | 7/14/11    | PRIME CONTRACTOR   | RMCI                                      |
| COA PROJ. NO.    | 527481     | SUB-CONTRACTORS    | Advantage, Peerless (II),<br>Leescape, Ho |
| REPORT NO.       | 125        | PROJECT MANAGER    | Pat Conley                                |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice                               |

#### DAY 179 OF 274 CALENDAR DAYS (added by CO #5 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
WEATHER: 68°F -92°F

HOURS OBSERVED: 7:30 am to 12:30 pm  
VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI continues to work on the area drains between San Pedro and Comanche on the south side of the Channel. Leescapes continues to work on the seat wall on the south side of the channel near California. They are laying out the seat wall on the north side of the channel to begin on Monday. HO poured 20+ CY today on the low flow channel adjacent to wall "C" between California and San Pedro. Land Tek placed sleeve under Wall "C" at 22+80 +/- . They are making additional effort to get compaction on areas that did not pass yesterday. Qual Con worked last night with a partial road closure on Comanche to seal the deck of the bridge.



Land Tek ran sleeve under Wall "C"  
and placed irrigation pipe.



HO pouring the low flow adjacent to Wall "C" between San Pedro and California north side of channel.