



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	7/19/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape
REPORT NO.	128	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 184 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 69°F -97°F

HOURS OBSERVED: 8:00 to 9:30 am and 12:30 to 4:00 pm
VISITORS ON SITE: Vinyard, Weekly Progress Meeting

WORK DESCRIPTION: RMCI continues to fill water harvesting tanks for testing. Although filled the level should be at least 3" into the manways as per manufacturer's recommendations. One of RMCI crews working on forming the sill walls at San Pedro and will pour on Friday morning. Peerless has dug the footing on "D" wall and continues with the footing on "B" wall. They started the "L" shape footing on "B" wall at 3+70. Leescape has started the seat wall on the north side of the channel, west of California. This wall should be completed by Friday. D&R Tank continues to cut and fit the skirting on the WQS.



D&R Tank Welders placing skirting at the WQS –



Peerless continues digging the footing
on "B" wall – West of San Pedro
North side of the channel