



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	7/20/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape
REPORT NO.	129	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 185 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 71°F -96°F

HOURS OBSERVED: 8:30 to 4:00 pm
 VISITORS ON SITE: Vinyard, JD Inspection

WORK DESCRIPTION: RMCI has let the water in the tanks settle and I have placed a mark at the water level (west end of the tanks at manway) to begin water test. Crews continue to form sill walls. Leescape continues to build seat wall west of California. Peerless continues to dig "B" wall footing. This area of the wall is congested and stockpiles have to be moved so that work can progress making this slow going.



RMCI forming sill wall at the NW quad at the San Pedro Bridge



Peerless digging “B” wall footing on the right hand side of the picture and D&R tank in the back ground working at the WQS.