



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	7/21/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape, HO, Scotts Fence
REPORT NO.	130	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 186 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 70°F -95°F

HOURS OBSERVED: 7:30 to 9:00 am and 1:00 to 3:30 pm  
 VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI continues to form sill walls and will pour tomorrow at 8:00 am. Peerless continues to dig footing for "B" wall and began placing steel in the footing for "D" wall. Leescape continues to build the seat wall west of California. HO on site forming and placing pins for pin curb on Comanche and San Pedro. D&R tank on site for part of a day welding skirt on the WQS. Scotts Fence digging post holes for Vine Fence along south side of channel San Pedro to Comanche and two on the north side.



D&R Tank Welders at WQS



Scotts Fence digging holes for  
Vine Fence