



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	7/22/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape, HO, Scotts Fence
REPORT NO.	131	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 187 OF 274 CALENDAR DAYS (added by CO #5 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:00 to 8:30 am and 12:30 to 3:30 pm

WEATHER: Pt Cloudy 70°F -95°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI poured sill walls beginning at 8:00 am. HO poured pin curb on Comanche also at 8:00 am. Leescapes has completed the seat wall north side of channel and west of California. Peerless placing steel in "D" and "B" wall and will pour on Monday. Scotts Fence completed the post holes for the vines fences.



HO Pouring pin curb on Comanche



RMCI pouring sill walls at San Pedro