



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	7/25/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape, HO, Scotts Fence
REPORT NO.	132	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 190 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: Cloudy 69°F -93°F

HOURS OBSERVED: 8:00 am to 1:30 pm
 VISITORS ON SITE: Vinyard, Qual Conn

WORK DESCRIPTION: RMCI stripping forms on the sill walls placed Friday at the NW, SW and SE quad of the San Pedro Bridge. Also began rubbing out surfaces on the sill wall. Peerless worked on Saturday and on Sunday placing rebar for their pour of 50 CY for footings on "B" and "D" walls beginning at 12:30 pm today. Scotts Fence began lay out of the seat wall west of San Pedro on the south side of the channel. D&R Tank continues to weld in the WQS welding the skirting inside and outside. HO stripped their forms on the pin curb. Qual Conn on site sealing the bridge in the NB lane.



Qual Conn completed the sealing of the NB lane on Comanche today.