



## **Daily Report**

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	7/26/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II),
			Leescape, HO, Land Tek
REPORT NO.	133	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

## DAY 191 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm HOURS OBSERVED: 8:00 am to 9:00 am and 12:30 to 4:00 pm

**WEATHER:** Pt Cloudy 69\*F -90\*F **VISITORS ON SITE:** Vinyard, Weekly Progress Meeting

WORK DESCRIPTION: RMCI rubbing and finishing the sill walls placed on the SW, NW and SE quads of the San Pedro Bridge. Leescape building the seatwall west of San Pedro on the south side of the channel. D&R Tank welding at the WQS. HO working at the NW side of San Pedro removing and replacing the new drive pad w/wire. Land Tek on site placing main line irrigation going west from San Pedro. Peerless begin placing block on "D" wall and dug the "L" part of the footing on "B" wall.



HO removing and replacing the DW at the NW quad of the San Pedro Bridge



D&R Tank welding the skirting inside and outside.