



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	7/27/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Leescape, Bixby, Land Tek
REPORT NO.	134	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 192 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 70°F -94°F

HOURS OBSERVED: 8:00 am to 12:30 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI cleaned up work area at Montgomery park including reconnecting the orange fence. They are rubbing out sill walls at San Pedro. Bixby on site today trenching and tying into previously placed sleeves at Comanche crossing. They will be placing a power controller on the NE quad of the Comanche Bridge. Leescape continues to build seatwall on the west side of San Pedro on the south side of the channel. Peerless has a block crew working on both wall "B" and "D". They mortared the first course in the afternoon. The other crew continues to dig wall footing and placing rebar. Land Tek trenching for irrigation main line. D&R tank with two guys from RMCI continuing to weld the skirting on the WQS.



BEI – Bixby on site running power and placing controller



D&R Tank and RMCI continues to place skirt at WQS