



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	7/29/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, D&R Tank, Bixby
REPORT NO.	136	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 194 OF 274 CALENDAR DAYS (added by CO #5 – 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 am to 12:30 pm

WEATHER: Pt Coudly 68°F -90°F

VISITORS ON SITE: Vinyard, JD Inspection on site, Al Armijo
COA Inspector for Electrical

WORK DESCRIPTION: RMCI working with D&R Tank to complete the WQS. One crew working with myself to air test the 24" PVC water harvesting line. Bixby continues to place rigid conduit in the trench from the riser that will be on the west side of the sidewalk at the park to the pole riser at the NE quad of the Comanche Bridge. Peerless poured the remaining footing on wall "B" so that block layers can work tomorrow.



Pulling the mandrel through the 24" PVC water harvesting line.



D&R Tank and RMCI continue to place skirt at WQS – There were two more people from RMCI and the plan is to work through the weekend.