



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	8/1/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, D&R Tank, Bixby, HO, Leescape
REPORT NO.	137	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 197 OF 274 CALENDAR DAYS (added by CO #5 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 69°F -92°F

HOURS OBSERVED: 7:30 am to 12:30 pm and 2:30 to 4:00 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI continues to air test water harvesting pipe. Also they have welders and manpower working on the WQS. D&R Tank also continues to weld at the WQS. Crews worked through the weekend. Leescapes began a new seatwall on the south side of the channel adjacent to the WQS. Peerless poured 18 cys in the easterly Wall "B" footing completing the footing for this wall. Block layers worked Saturday and will place bond beam on the first lift of the easterly portion of the "B" wall and the top lift on Wall "D". HO prepared subgrade, formed and poured the median noses on San Pedro and on Comanche. (Mesa Buff with brick lay out) Bixby backfilling on the west side of Comanche the 2" and 1" rigid conduits to the power riser. 1 1/2" line for the vault stubbed out.



Bixby placing rigid conduit to power riser.



L footing on "B" wall poured today at 1:00 pm