



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	8/2/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, D&R Tank, Bixby, Cartesian, Leescape
REPORT NO.	138	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 198 OF 274 CALENDAR DAYS (added by CO #5 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 70°F -92°F

HOURS OBSERVED: 8:00 am to 4:00 pm
 VISITORS ON SITE: Vinyard, weekly Progress meeting

WORK DESCRIPTION: RMCI continues to air test the water harvesting pipe and working with D&R tank welding the WQS. Landtek on site tying main line irrigation together at sleeves for pressure testing in the near future. Leescapes continues to build the seatwall on the southside of the channel adjacent to the WQS. Peerless continues to place block on the "B" wall. Surveyors were out and staked Wall "A". Bixby has run the rigid conduit riser up the pole at the NE quad of the Comanche Bridge. They will pull the wire for this service when the booster station is installed.



Median Noses placed yesterday by HO and Land Tek tying main line together at sleeves.



D&R tank and RMCI working the finishing touches on the WQS