



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	8/4/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Bixby, Leescape, Land Tek
REPORT NO.	140	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 200 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:30 to 11:30 am

WEATHER: 70°F -91°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI has one welder on site. Crews are working on forming the sill wall at California and rubbing and damp proofing walls at San Pedro. Leescapes continues to build the seat wall adjacent to the WQS on the south side of the channel. LandTek completing the main irrigation line and continues to fill with water from a water tank/trailer. Bixby backfilled the easterly side of Comanche and is awaiting X,Y coordinates from Cartesian to place wires for the controller. All American on site delivering MH lid and frame with adjusting rings. Peerless placing gravel at drainline west end of the "C" wall and continuing to backfill.

(No photos today.)
