



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	8/5/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Bixby, Leescape, Land Tek, Scotts Fence
REPORT NO.	141	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 201 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 70°F -93°F

HOURS OBSERVED: 9:30 to 11:30 am
VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI poured the sill wall at the SW quad of the California Bridge with 2 CY. LandTek will work tomorrow to dig up fittings east of San Pedro for a pressure test. Bixby formed for a pad to sit power riser on. Scotts Fence began pipe fence at San Pedro Bridge. Leescares continues to build seat wall adjacent to WQS.



Scotts Fence working in the SW quad of the San Pedro Bridge placing pipe fence on Sill Wall.