



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	8/8/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, Land Tek
REPORT NO.	142	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 204 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 70°F -92°F

HOURS OBSERVED: 8:00 to 12:00 and 2:30 to 4:00 pm
VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI stripped forms on the sill wall on the SW quad at California Bridge. They also dug up the CT adaptors at the tanks and are placing new clamps. LandTek worked on Saturday digging out joints and fittings. They were not on the site this morning. Leescape continues to build seatwall adjacent to the WQS on the south side of the channel. Peerless continues to backfill on walls "C" and "D". Scotts Fence continues to place pipe rail fence west of San Pedro on the South side of the channel.



JD Inspection and a welder from RMCI going over punchlist items.



Peerless laying out cap block for walls "C" and "D"