



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	8/12/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape,
REPORT NO.	146	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 208 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 70°F -96°F

HOURS OBSERVED: 8:00 am to 11:00 pm
VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI cleaning and moving the construction yard to begin work on the pocket park. Peerless placing the drainline on wall "B" and digging the footing on wall "A". This subcontractor plans on working through the weekend. Leescape continues to work on the seatwalls on the south side of the channel adjacent to the WQS. Water harvesting tanks passed water test.



Peerless laying out drain pipe behind wall "B"



Leescapes building seatwalls on the south side of the channel adjacent to the WQS