



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	8/16/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, HO
REPORT NO.	148	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 212 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 69°F -93°F

HOURS OBSERVED: 8:00 to 10:00 am and 12:00 to 4:00 pm  
 VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI preparing subgrade for slab under water booster station. They are also removing the fence at the construction yard so that Guzman can grade the pocket park. Peerless continues to backfill on wall "B" as they also place the drainline and appurtenances. Leescape completed the three wall seats adjacent to the WQS and will begin the next one to the west, south side of the channel today. HO poured the driveway on the NW quad of the California Bridge. Gas Co. of NM completed their work on the EB lanes of Comanche late last night and CCE came in to backfill and pave the patch.



HO pouring the driveway at the NW quad of California Bridge.