



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	8/17/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, Guzman
REPORT NO.	149	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 213 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: Pt Cloudy 69°F -94°F

HOURS OBSERVED: 8:00 am to 9:30 am and 1:00 to 4:00 pm  
 VISITORS ON SITE: Vinyard, Don and Bob with DP Tank

WORK DESCRIPTION: RMCI forming the slab for the water booster station. They are scheduled to pour tomorrow. Guzman grading at the Pocket Park. They are hauling out excess material. Peerless continues to backfill behind wall "B" and digging the footing for wall "A". Leescapes has started the seat wall on the south side of the channel at approx Sta.18+00.



Guzman grading at the Pocket Park.



Trench being prepared for forms and rebar will pour tomorrow.