



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	8/18/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, Guzman
REPORT NO.	150	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 214 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Pt Cloudy 70°F -93°F

HOURS OBSERVED: 8:00 am 1:00 pm
VISITORS ON SITE: Vinyard, Brudage Bone Pump Truck

WORK DESCRIPTION: RMCI formed and poured the slab at the water booster station. Peerless continues to backfill behind wall "B" and placing steel in footing on Wall "A". They plan to pour tomorrow. Leescapes continues to build seatwalls. They will be offsite some days cutting more concrete for their walls. Guzman continues to grade at the Pocket Park.



Guzman grading at the Pocket Park.



Footing for wall "A" – Contractor prepared "L" footing adjacent to utility pole.