



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	8/19/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, Guzman
REPORT NO.	151	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 215 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: Pt Cloudy 70°F -94°F

HOURS OBSERVED: 11::00 am to 1:30 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI backfilling and grading between channel (sill wall) and back of sidewalk on California on the south side channel. Also they are placing the base course fillet along the length of channel, south side from California to San Pedro. Guzman on site working grade in the pocket park until noon. Leescape working on seatwall south side of the channel at 10+00 crews left at noon. Peerless poured 100 lf of footing on wall "A" and begin placing block on footing previously poured at the east end of wall "A". Advantage out first thing but decided against stripping due to the rains last night.



RMCI grading at California and backfilling against the sill wall on south side of the channel



Peerless placing rebar in footing and then poured at 1:00 pm