



# Construction Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	8/25/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Peerless, Leescape, Guzman
<b>REPORT NO.</b>	155	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 221 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 69°F -93°F

HOURS OBSERVED: 8:00 to 10:00 and 1:00 to 5:00 pm  
 VISITORS ON SITE: Vinyard, Pat Conley

**WORK DESCRIPTION:** RMCI placed the 3" DI waterline on the south side of the channel in Montgomery Park. Leescapes continues to build seat wall on the south side of the channel at 12+50 +/- . Peerless held up on the cap block on the east end of Wall "B" but continues to place block on Wall "A". Land Tek continues to trench for main line irrigation on the north side of the channel from California to San Pedro including behind "D" wall. They also worked in the pocket park in the pm. Land Tek also spent time compacting trenches on the south side of the channel for Vinyard to test tomorrow. Guzman completed grading the pocket park left at noon.



Landtek working in the pocket park, Guzman completed their grading by noon.



RMCI Placing the 3" DI line to the water booster station on the south side of the channel