



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	8/29/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, HO, Scotts
REPORT NO.	157	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 225 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 69°F -93°F

HOURS OBSERVED: 8::00 to 10:00 and 12:30 to 3:30 pm
VISITORS ON SITE: Vinyard, Pat Conley

WORK DESCRIPTION: RMCI worked on Saturday trenching for the 2" potable water line on the south side of the channel at Montgomery Park and grading for the sidewalk at San Pedro adjacent to the pocket park. Today they placed the 2" potable line and began backfilling. HO setting forms for the curb on San Pedro and poured at noon. They also set forms for the sidewalk and will pour tomorrow at noon. Peerless worked on Saturday pouring their bond beam, first course, on Wall "A". Today they are placing block. Leescares continues to build seatwall and have begun to bring more materials on site. Land Tek working on lateral lines on the south side of the channel west of San Pedro. They are waiting for pipe materials to be delivered for mainline irrigation. Scotts Fence on site placing pipe rail in the pocket park.



Scotts Fence drilling holes for verticals on pipe rail fence.