



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	8/30/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, HO, Scotts
REPORT NO.	158	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 226 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 68°F -96°F

HOURS OBSERVED: 7:30 to 10:30 and 12:00 to 3:00 pm
VISITORS ON SITE: Vinyard, Pat Conley

WORK DESCRIPTION: RMCI completed the backfill on the 2" water line at Montgomery Park for the water fountain. They pulled the manways off the risers at the tanks and cleaned off the NP-1 in preparation for the connection with adhesive to be supplied by tank manufacturer. RMCI also removed additional sidewalk on San Pedro as instructed in the weekly meeting. Leescares completed the seat wall at Station 12+00 and will move up to the pocket park. HO poured sidewalk on San Pedro and also set forms for the plaza at California South side of the channel. They had one crew cutting pin curb on Comanche for an additional drain. Scotts Fence welding on pipe rail fence in the pocket park and placed two vine screens east of the church parking lot. Land Tek received their pipe for main line irrigation and completed placing said pipe from San Pedro to California. Peerless continues to lay drain pipe behind wall "A" and will backfill.



HO pouring back sidewalk on San Pedro



Leescapes finishing up the seatwall on the south side of the channel and Peerless working on "A" Wall on the north side