



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

| | | | |
|------------------|------------|--------------------|--------------------------------|
| REPORT DATE | 9/7/11 | PRIME CONTRACTOR | RMCI |
| COA PROJ. NO. | 527481 | SUB-CONTRACTORS | Advantage, Peerless, Leescape, |
| REPORT NO. | 163 | PROJECT MANAGER | Pat Conley |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice |

DAY 234 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Pt Cloudy 62°F -83°F

HOURS OBSERVED: 7:30 to 10:00 am and 11:30 to 3:30 pm
VISITORS ON SITE: Sites SW

WORK DESCRIPTION: RMCI connecting the 3" DI line to the water booster station. They are also placing lines to tie into the existing irrigation and potable waters at Montgomery Park. Leescapes continues to build the seat walls at the pocket park. Land Tek backfilling the trench for the main irrigation from San Pedro to California and began placing lateral lines, two of which were pressure tested and passed. Peerless continues to lay out drain line and backfill behind wall "A". HO prepared subgrade and poured the remaining sidewalk areas on San Pedro near the church. They also poured some of the low flow starting at the east end of Wall "B". They finished grading the plaza area near California to be poured tomorrow.



RMCI trenching to connect the 3" Di line that runs under the channel to WBS



Land Tek backfilling the main irrigation line trench from San Pedro to California