



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	9/8/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, HO, Land Tek, Cartesian
REPORT NO.	164	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 235 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Pt Cloudy 59°F -78°F

HOURS OBSERVED: 8:00 to 10:30 am and 12:30 to 4:30 pm
VISITORS ON SITE: Sites SW, Land Tek

WORK DESCRIPTION: RMCI Completed placing 3" DI line from tie in to the WBS but had a leak at the 45° south of the channel after the 90° bend. They repaired this joint and will pressure test tomorrow. Land Tek had one pressure test today that passed. They had another load of boulders delivered. Leescape continues to build seatwalls at the pocket park. HO poured more of the low flow channel at 1:00 pm. They prepared plaza no 7 near California for a 3:00 pm pour but the concrete was out of spec. (7" slump) the truck was rejected. Peerless placed the last of the drain line on Wall "A". They will be compacting behind wall "A" tomorrow and should finish the cap blocks on both wall "A" and "B".



Peerless continues to place drain line and backfill on wall "A"



RMCI changed out the couplings to the higher rated couplings that Smith requested.



HO pouring the low flow next to Wall "B"