



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	9/9/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape, HO, Land Tek, Cartisan
REPORT NO.	165	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 236 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: Pt Cloudy 56°F -72°F

HOURS OBSERVED: 7:30 to 12:30 am
 VISITORS ON SITE: Sites SW, Land Tek, Century Link, Smith

WORK DESCRIPTION: RMCI pressure tested the 3" DI from tie in to the WBS, test passed. They are fabricating the one foot low flow wings at the WQS for a welder coming in tomorrow. JD inspection is set up for Monday. Leescapes working until noon on the seatwalls in the pocket park. Peerless will be completed with all but some backfill on the "B" wall east end that will be done by Monday. HO poured the east 1/2 of plaza no 7 near California. The first two trucks were rejected. They are working on the subgrade for the remaining low flow that runs adjacent to Wall "B". Land Tek received yet another load of boulders today and will be placing these boulders at areas that are ready.



Peerless placing cap blocks and backfilling behind wall "A"



RMCI laying out and fabricating one foot low flow wings for welding tomorrow.