



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

| | | | |
|------------------|------------|--------------------|--|
| REPORT DATE | 9/12/11 | PRIME CONTRACTOR | RMCI |
| COA PROJ. NO. | 527481 | SUB-CONTRACTORS | Advantage, Peerless, Leescape, HO, Land Tek, Cartisan, Bixby |
| REPORT NO. | 166 | PROJECT MANAGER | Pat Conley |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice |

DAY 239 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 56°F -72°F

HOURS OBSERVED: 8:00 am to 3:00 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI preparing subgrade for HO at plaza areas and at the lowflow @ "B" Wall. Crews also working on grading and forming concrete collars around the area drains on site. Mike T. crew pressure tested the 2" potable line with all passing. Chlorine has been introduced and a potability test will be taken tomorrow or Wednesday. Land Tek laying out plant flags between California and the Church. They set valve boxes between San Pedro and Comanche on the south side and trenched in line for conduit going on the east side of the bridge. HO poured at 8:00 on the second part of plaza No. 7. They poured exposed aggregate on the north side of the channel at California at 1:00 and Vinyard was on site. Bixby on site working on pedestal. They had to epoxy a couple of the anchor bolts as the unit was not secure. Peerless backfilling at wall "B" and they are complete. Leescape finished in the pocket park and will begin seatwalls down by Comanche tomorrow.



HO placing exposed aggregate concrete on plaza NO. 7.



Leescapes finishing up in the pocket park.