



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	9/13/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, HO, Land Tek, Cartisan
REPORT NO.	167	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 240 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 58°F -78°F

HOURS OBSERVED: 8:00 am to 3:00 pm
 VISITORS ON SITE: Vinyard, weekly progress meeting

WORK DESCRIPTION: RMCI continues to form collars for area drains. Mike T.'s crew tapping into the main line at the park below the meter with a tapping saddle and BFP. They will tie in the line, flush and test tomorrow. HO poured on the north side of the channel at California for the exposed aggregate and at 12:30 for the low flow. Land Tek trenching lateral lines west of California to the church on the south side. Peerless was on site to measure quantities. Leescapes moved to the east side of Comanche on the north side of the channel.



Land Tek trenching for lateral lines between California and the Church on the south side of the channel.



One foot low flow wings in place and will be locked down with 4 locks.