



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	9/14/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, HO, Land Tek, Scotts Fence
REPORT NO.	168	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 241 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 57°F -77°F

HOURS OBSERVED: 8:00 am to 9:30 am and noon to 4:00 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI backfilling at the water booster station and placing anodes around the structure at mid-height. They also poured collars on their area drains full length of the project. HO poured low flow at Wall "A" at 8:00 am and at 12:30 pm. They also poured exposed aggregate at 10:30 am. Land Tek placing laterals from California to the church parking lot on the south side of the channel and will be pressure testing tomorrow. They are also moving the main line valve located just east of Comanche on the north side of the channel as it is conflict with the seat wall. Scotts Fence placing pipe rail fence on the north side of the channel adjacent to the ramp.



Land Tek placing lateral lines between California and the Church on the south side of the channel.



RMCI backfilling around the water booster station.